



Wolf Creek Dam Weekly Update

US Army Corps of Engineers
Nashville District

04 Sep 2008

Construction Report

Foundation Grouting

Production rock drilling, pressure washing, and grouting operations are all complete. Grouting in Critical Area I will be deferred until the barrier wall contractor is on-site. ACT-Boart Longyear has completed all platform work.

There is a total of over 838,000 gallons of grout in 1317 holes along the embankment. Over 844,234 gallons of grout have been pumped into the foundation in all areas.

Barrier Wall

Trevicos-Soletanche JV continued review of grouting data. The next technical meeting between the JV Advisory Board and the Corps Panel of Consultants was scheduled for 22-24 October. The JV is also preparing the required contract submittals including the Health and Safety Plan, Environmental Protection Plan, etc.



An aerial view of the work platform and Halcomb's Landing

This Week's Activities

- ACT is expected to finish demobilization efforts.
- Continue instrumentation installation by Arcadis-Boart Longyear
- New barrier wall contractor, Trevicos-Soletanche JV, will begin mobilization efforts as soon as notice to proceed is issued.

Water Management Report

Lake Cumberland elevation on 09/04/08 was 680.53 and forecasted to fall slowly. There is no significant rain forecasted for the next five days. However, we are watching the remnants of hurricane Gustav and the development of hurricane Hanna closely.

Lake Cumberland Elevation

680.53

Time: 0600

04 Sep 2008

