



Wolf Creek Dam Weekly Update

US Army Corps of Engineers
Nashville District

26 September 2007

Construction Report

Foundation Grouting. To date all 50 holes in the gallery have been drilled and grouted with a total of over 4447 gallons of grout. Grouting, embankment drilling and rock drilling continued on the work platform this week. Completed holes are being pressure tested and grouted. To date over 154,907 gallons of grout have been pumped into the foundation.

Halcomb's Landing. Permanent striping was completed on US 127. Southern Kentucky RECC began light and power pole installations. Work on the new comfort station also continued.

Resident Office. The Contractor has setup and joined all 4 modular units. The finishing work on the interior and exterior will continue. Concrete was placed for sidewalks and A/C pads. The water and septic systems have been installed. The parking area and entrance roads have been excavated, with one lift of DGA placed and compacted.

Kendal Campground. The Contractor has completed grading, shaping, base paving, and shoulder construction. Surface paving should be completed this week.



Trucks hauling asphalt for the new Ray Mann Road

This Week's Activities

- Continue sonic drilling and installation of PVC casing
- Continue rock coring and rock production drilling
- Continue pressure testing and grouting
- VCI-Doyon will continue surface paving operations on the Boat Ramp Access Road and Ray Mann Road
- Contractor will be setting Jersey Barriers in the parking area, and beginning guardrail installation
- Contractor will begin working on "punch-list" items as they move towards contract completion

Water Management Report

Lake Cumberland elevation on 9/25/07 was 679.22 ft. East Kentucky Power Cooperative has agreed to generate their standard weekly declared power total at Laurel. This is providing some inflow into the Lake Cumberland pool slowing down the falling headwater elevation. The 500 cfs daily average discharge from Lake Cumberland continues to support downstream water supply and water quality requirements. No significant rainfall is forecasted for the next five days.

Lake Cumberland Elevation

679.22

Time: 0600

25 Sep 2007

